

## **EXHIBIT “J”**

Westlaw.

Not Reported in A.2d  
Not Reported in A.2d, 1981 WL 377680 (Del.Super.)  
(Cite as: Not Reported in A.2d)

Page 1

Only the Westlaw citation is currently available.  
UNPUBLISHED OPINION. CHECK COURT  
RULES BEFORE CITING.

Superior Court of Delaware.  
WILSON CONTRACTING CO., INC.

v.

Kermit H. JUSTICE and the State of Delaware  
No. 508 CIV.A.1974.

Argued: Dec. 19, 1980.  
Jan. 22, 1981.

Januar D. Bove, Jr., Esq., Connolly, Bove & Lodge,  
Wilmington, for Plaintiff.

Regina M. Small, Esq., Deputy Attorney General,  
Department of Justice, Wilmington, for Defendants.  
BALICK, J.

\*1 Counsel:

This is the decision after trial to the court of a road  
builder's (Wilson) claim against the State for  
damages for delay on a contract for paving part of I-  
95.

The State contends that the claim is barred by the  
following paragraph in the standard specifications in  
the contract:

*"5.7 Cooperation Between Contractors:-*

Each contractor ... shall ... save harmless the  
Department from any and all damages or claims that  
may arise because of ... delay, or loss experienced by  
him because of the presence and operations of other  
contractors working within the limits of the same  
project...."

Since there is little dispute of fact, I shall refer to the  
facts during the discussion of the legal issue raised by  
this contention, but will limit express findings to key  
facts.

"No-damage" clauses like this are given effect if  
plainly applicable, but otherwise they are strictly  
construed to avoid harsh results. Courts have also  
held such clauses inapplicable in various  
circumstances. Some of these exceptions have been

recognized in Delaware. Anthony P. Miller, Inc. v.  
Wilmington Housing Auth., D. Del., 165 F.Supp. 275  
(1958); F.D. Rich Co. v. Wilmington Housing  
Authority, 3rd Cir., 392 F.2d 841 (1968).

After advertisement, bids were received on March 7,  
1967, and the contract was awarded to Wilson on  
March 29, 1967. The paving was to follow  
excavation, grading, and other work by another  
contractor (Julian). The special provisions require the  
contractor to schedule his work so that he will meet  
the contract completion date, December 1, 1967.  
They also provide that most sections of the road  
"have been previously graded, " except that three  
specific sections would not be completed before the  
notice to proceed and therefore would not be  
available for paving until specific dates in the future.  
Wilson's construction schedule (critical path method)  
was promptly filed and accepted by the State. On  
April 21, 1967, Wilson was given notice to proceed,  
but this was immediately suspended and an extension  
of time was given because the road was not ready for  
paving. Thereafter sites became available piecemeal.  
As a result, the carefully planned construction  
sequence could not be followed and the contract  
could not be completed until November 15, 1968.

I find that the State knew well before the Wilson  
contract was signed that the site would not be  
available as stated in the contract and that the  
contract completion date could not be met. The Julian  
contracts were already way behind schedule because  
large formations of unanticipated rock were being  
encountered. For some reason, the State nevertheless  
decided to go forward with bidding on the paving  
contract without disclosing the facts to the bidders.

The State contends that Wilson was required to  
inspect the site before bidding and should have  
become aware of the facts. Wilson did inspect the  
site. I find that Wilson did not know, and that a  
reasonable inspection by a competent road builder at  
that time would not have disclosed, that the paving  
could not be done on schedule, that Wilson's bid was  
based on the expected duration of the contract, and  
that Wilson would not have entered into the contract  
on the same terms had it been aware of the facts.

\*2 The "no-damage" clause protects the State from  
liability for delay because of the presence of other  
contractors at the project site. Even if we assume that

Not Reported in A.2d

Page 2

Not Reported in A.2d, 1981 WL 377680 (Del.Super.)

(Cite as: Not Reported in A.2d)

this clause would otherwise apply where another contractor is present because his work has been unavoidably delayed, it does not protect the State from liability for its own unfair dealing. Since the State misled Wilson into entering into the contract by concealing the impossibility of meeting the contract completion date, it is liable for the resulting damages for the delay from the contract completion date to the actual completion date. Compare Johnson v. City of New York, App. Div., 181 N.Y.S. 137 (1920); affd, N.Y. Ct.App., 132 N.E. 890 (1921); American Bridge Co. v. State, App. Div., 283 N.Y.S. 577 (1935); Ace Stone, Inc. v. Wayne Tp., N.J.Supr., 221 A.2d 515 (1966); E.C. Nolan Company, Inc. v. State, Mich.App., 227 N.W.2d 323 (1975); Commonwealth, Dept. of Hys. v. S.J. Groves & Sons Co., Pa.Cmwlth., 343 A.2d 72 (1975).

I would like an opportunity to question counsel further on the alternative proposed measures of damages before entering final judgment. I will schedule further argument for this purpose.

Del.Super.,1981.

Wilson Contracting Co., Inc. v. Justice

Not Reported in A.2d, 1981 WL 377680 (Del.Super.)

END OF DOCUMENT